



Bakken Expansion Program

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

November 28, 2011 through December 4, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

**Pipeline Construction**

**This Week's Activities**

\* Major activity for the 2011 construction season is substantially complete.

**Next Week's Activities**

\* Major activity for the 2011 construction season is substantially complete.

**Beaver Lodge Loop (Stanley to Berthold)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete

**Bakken Pipeline Project (US)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

November 28, 2011 through December 4, 2011

**Facilities Construction**

**This Week's Activities**

- \* Rough-in of electrical and plumbing underway on maintenance building at Beaver Lodge
- \* Substation gate installed at Berthold
- \* Rough-in of electrical and plumbing underway on maintenance building at Berthold
- \* Substation foundation poured at Kenaston
- \* Complete purge, tie-ins and line-fill of Line 26 at Kenaston and Lignite
- \* Coat welds, survey and backfill of Line 26 at Kenaston and Lignite

**Next Week's Activities**

- \* Continue finishing interior of maintenance buildings at Beaver Lodge and Berthold

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	100% complete	100% complete	100% complete
Maintenance Building	77% complete	N/A	35% complete
Tank Construction	31% complete*	37% complete	31% complete

\*Counting error corrected since last week's report of 28% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	100% complete	99% complete	99% complete
Maintenance Building	75% complete	N/A	N/A