



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 14, 2012 through May 19, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

\* No major activities were conducted this week for 2012 pipeline construction.

**Next Week's Activities**

\* No major activities anticipated next week for 2012 pipeline construction.

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 14, 2012 through May 19, 2012

**Facilities Construction**

**This Week's Activities**

- \* Progress continues on tanks at Beaver Lodge, Stanley and Berthold
- \* 4-way sweeps complete at Beaver Lodge
- \* Progress continues on maintenance building at Stanley
- \* 4-way sweeps begun at Stanley
- \* Electrical Service Building placement complete at Berthold
- \* Cable trench excavation in process at Lignite and Kenaston

**Next Week's Activities**

- \* Electrical Service Building to be placed at Beaver Lodge
- \* Complete tank erection to row three at Beaver Lodge
- \* Beginning sump tank installation at Stanley
- \* Maintenance building interiors will continue at Stanley
- \* Begin pipe fabrication at Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	6% complete	8% complete	6% complete
Maintenance Building	100% complete	100% complete	86% complete
Tank Construction	60% complete	69% complete	71% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	8% complete	14% complete	14% complete