



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

June 4, 2012 through June 9, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

<u><b>This Week's Activities</b></u>
* No major activities were conducted this week for 2012 pipeline construction.

<u><b>Next Week's Activities</b></u>
* No major activities anticipated next week for 2012 pipeline construction.

<u><b>Beaver Lodge Loop (Beaver Lodge to Stanley)</b></u>					
Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 4, 2012 through June 9, 2012

**Facilities Construction**

**This Week's Activities**

- \* Electrical Service Building sections set at Beaver Lodge
- \* Survey undertaken for piers at Beaver Lodge
- \* Completing tank welding and X-ray up to row three at Beaver Lodge
- \* 10 of 18 foundation piers poured at Stanley
- \* Floating roof deck plate 75% complete on tank at Stanley
- \* One tank construction continues on pontoons at Berthold
- \* Second tank construction completed to row two at Berthold
- \* Pump base installed at Lignite and Kenaston

**Next Week's Activities**

- \* Second sump tank to be installed at Beaver Lodge
- \* Complete tank erection to row four and begin row five at Beaver Lodge
- \* Maintenance building interiors will continue at Stanley
- \* Tank roof deck plate fabrication to be complete at Stanley
- \* Continue to row three on Berthold tanks
- \* Continue with pipe fabrication at Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	14% complete	12% complete	14% complete
Maintenance Building	100% complete	N/A	93% complete
Tank Construction	64% complete	73% complete	79% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	12% complete	27% complete	27% complete