



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 11, 2012 through June 16, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* No major activities were conducted this week for 2012 pipeline construction.

Next Week's Activities

- * Preparation activity begins on BLLP west, Beaver Lodge to Stanley.
- * Some staking activity to begin.
- * Some 4-way sweeps to begin.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 11, 2012 through June 16, 2012

Facilities Construction

This Week's Activities

- * Continue tank construction up to row four at Beaver Lodge
- * 24 foundation piers poured in mainline pump area at Stanley
- * Interior of maintenance building continues at Stanley with HVAC installation
- * Began trenching for tank fill manifold at Berthold
- * Transformer pad installed and piers for meter runs poured at Berthold
- * Two tanks construction continues to ring three at Berthold
- * Pump base grout installed at Kenaston

Next Week's Activities

- * Second sump tank to be installed at Beaver Lodge
- * Complete tank erection to row four and begin row five at Beaver Lodge
- * Lab building foundation work will continue at Stanley
- * Electrical Service Building to be offloaded and set at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	19% complete	14% complete	19% complete
Maintenance Building	100% complete	N/A	93% complete
Tank Construction	67% complete	75% complete	81% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	14% complete	34% complete	33% complete