



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 2, 2012 through July 7, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Survey is now 75% complete.
- * 4-way sweeps are 44% complete.
- * Potholing is 24% complete.

Next Week's Activities

- * Staking, 4-way sweeps, and potholing activity to continue.
- * Clearing and grading to commence.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 2, 2012 through July 7, 2012

Facilities Construction

This Week's Activities

- * General construction progress slowed at all sites due to July 4th holiday
- * Row 5 on tank fit and welded at Beaver Lodge
- * Completed lab building foundation at Stanley
- * Row three on first tank started at Berthold
- * Poured concrete landing for electrical service building at Kenaston

Next Week's Activities

- * Sump tank risers to be installed at Beaver Lodge
- * Mainline pumps and motors to be anchored to bases at Beaver Lodge
- * Tank at Beaver Lodge to complete level five
- * Coating exterior of tank planned at Stanley
- * One tank continues level 3 and second tank starts level 4 at Berthold
- * Install sump tanks at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	27% complete	21% complete	27% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	70% complete	79% complete	83% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	21% complete	45% complete	41% complete