



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 9, 2012 through July 14, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Clearing and grading started successfully
- * 4-way sweeps were continued
- * Potholing was continued

Next Week's Activities

- * Staking, 4-way sweeps, and potholing activity to continue
- * Clearing and grading to continue

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	27%	complete	Trenching	0%	complete
Grading	25%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 9, 2012 through July 14, 2012

Facilities Construction

This Week's Activities

- * Installed forms and grouted 4 booster pumps at Beaver Lodge
- * Poured 42 more concrete piers at Beaver Lodge
- * Continued welding on row 5 of tank at Beaver Lodge
- * Drilled, formed and installed piers for valve platforms at Berthold
- * Work progressing to fourth level on two tanks at Berthold
- * Pipe fabrication for drain lines at Kenaston and Lignite
- * Poured concrete pads for lube oil skids at Kenaston and Lignite

Next Week's Activities

- * Form and pour booster, mainline and sump pump slabs at Beaver Lodge
- * Booster, mainline, and sump pumps to be set at Beaver Lodge
- * Form and pour support piers at Stanley
- * Set and rough align mainline pumps at Stanley
- * Lab building to be placed at Berthold
- * Form and pour multiple manifold and tray supports at Berthold
- * Continue with tank installation at Berthold to level four

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	30% complete	25% complete	32% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	71% complete	79% complete	83% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	25% complete	48% complete	44% complete