



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 16, 2012 through July 21, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Boring has begun with the first bore completed July 21
- * Welding has started
- * Clearing and grading continued

Next Week's Activities

- * Trenching to begin Monday July 23
- * Lowering in and backfill to begin before the end of the week
- * Tie-ins to begin before the end of the week

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	55% complete	Trenching	0% complete
Grading	42% complete	Lowering-in/Backfill	0% complete
Stringing	36% complete	Rough Cleanup	0% complete
Welding	27% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 16, 2012 through July 21, 2012

Facilities Construction

This Week's Activities

- * Installed four valves with spectacle blinds at Beaver Lodge
- * Poured transformer pads and 38 more concrete piers at Beaver Lodge
- * Work continues on tank at Beaver Lodge
- * Poured transformer foundations at Stanley
- * Set test lab and also transformer on foundations at Berthold
- * Completed hanging and welding fourth level on one tank at Berthold
- * Performed various hydro-tests at Kenaston and Lignite
- * Poured concrete piers for pipe support at Lignite

Next Week's Activities

- * Form and pour booster, mainline and sump pump slabs at Beaver Lodge
- * Form and pour support piers at Stanley
- * Set and rough align mainline pumps at Stanley
- * Form and pour multiple manifold and tray supports at Berthold
- * Continue with tank installation at Berthold to level four
- * Continue with equipment slabs and other slabs at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	40% complete	28% complete	36% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	71% complete	81% complete	84% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	28% complete	52% complete	52% complete