



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 3, 2012 through September 8, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Completed 31 remaining welds, only 1 remaining final project tie in weld remains
- * 1st hydrotest completed successfully and dewatered
- * Begin preparation for 2nd hydrotest
- * Cleanup activities continued

Next Week's Activities

- * Continue planning for 2nd hydrotest
- * Cleanup activities to continue

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	79% complete
Welding	100% complete	Hydrotest	73% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 3, 2012 through September 8, 2012

Facilities Construction

This Week's Activities

- * Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- * Continued excavating and backfilling piping and cabling at Beaver Lodge
- * Completed welding all of the pontoon lids on Tank at Beaver Lodge
- * Completed setting cable tray steel supports at Stanley
- * Completed demolition of abandoned 10" line at Stanley
- * Completed hydrotest for Tank at Stanley
- * Continue to install and terminate cables for ESB 2 and tank fill manifold at Berthold
- * Continue installation of drain lines and interconnecting pipe at Berthold
- * Continue installation of floating roof seals on Berthold Tanks
- * Continue alignment of mainline motors at Kenaston and Lignite
- * Continue with painting activities at Kenaston and Lignite

Next Week's Activities

- * Continue installation of transfer pump piping, drain system, & pipe supports at Beaver Lodge
- * Continue excavation of trench for pipe and electrical cable at Beaver Lodge
- * Continue fitting and bolting suction and fill manifold at Stanley
- * Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- * Continue pouring piers for pipe support and drilling foundations at Berthold
- * Install, excavate, and backfill station piping and cabling at Berthold
- * Complete termination of cabling for ESB, MOV, and DRA skid at Kenaston and Lignite
- * Final alignment of mainline motors at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	67.7% complete	49.6% complete	59.3% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	74.2% complete	87.3% complete	96.3% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	49.6% complete	84.4% complete	80.8% complete

Total Weighted BEP

84% complete