



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

September 10, 2012 through September 15, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

<u><b>This Week's Activities</b></u>
<ul style="list-style-type: none"> <li>* Final tie-in welds completed</li> <li>* 2nd hydrotest completed successfully and dewatered</li> <li>* Cleanup activities continued</li> </ul>

<u><b>Next Week's Activities</b></u>
<ul style="list-style-type: none"> <li>* Start right-of-way restoration</li> <li>* Cleanup activities to continue</li> </ul>

<u><b>Beaver Lodge Loop (Beaver Lodge to Stanley)</b></u>			
Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	95% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

September 10, 2012 through September 15, 2012

**Facilities Construction**

**This Week's Activities**

- \* Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- \* Continued excavating and backfilling piping and cabling at Beaver Lodge
- \* Installed spiral stairs, seal shoes, and man way on Tank at Beaver Lodge
- \* Continue installation of substation at Stanley
- \* Continue pouring mainline pump platform foundations at Stanley
- \* Completed cleaning of tank for coating contractor at Stanley
- \* Continue installing and terminating cables at Berthold
- \* Continue installation of drain lines and interconnecting pipe at Berthold
- \* Berthold Tanks ready for hydro-testing
- \* Continue alignment of mainline motors at Kenaston and Lignite
- \* Continue with painting activities at Kenaston and Lignite

**Next Week's Activities**

- \* Continue installation of transfer pump piping, drain system, & pipe supports at Beaver Lodge
- \* Continue excavation of trench for pipe and electrical cable at Beaver Lodge
- \* Continue fitting and bolting suction and fill manifold at Stanley
- \* Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- \* Continue pouring piers for pipe support and drilling foundations at Berthold
- \* Install, excavate, and backfill station piping and cabling at Berthold
- \* Complete termination of cabling for DRA skid at Kenaston and Lignite
- \* Final alignment of mainline motors at Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	69.3% complete	62% complete	62.6% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	76.6% complete	95.8% complete	99.7% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	62% complete	85.9% complete	87.5% complete

**Total Weighted BEP**

87% complete