



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

September 17, 2012 through September 22, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

\* Cleanup activities continued

**Next Week's Activities**

\* Continue right-of-way restoration  
 \* Cleanup activities to finish

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	99% complete
Welding	100% complete	Hydrotest	100% complete



## Bakken Expansion Program

### Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 17, 2012 through September 22, 2012

#### Facilities Construction

##### This Week's Activities

- \* Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- \* Continued excavating and backfilling piping and cabling at Beaver Lodge
- \* Continued installation of roof seal on Tank at Beaver Lodge
- \* Continue installation of substation at Stanley
- \* Continue with ESB-3 & 4 cable terminations at Stanley
- \* Completed Tank at Stanley
- \* Continue installing and terminating cables at Berthold
- \* Continue installation of drain lines and interconnecting pipe at Berthold
- \* Tank 9801 hydrotested and Tank 9802 beginning hydrotest at Berthold
- \* Complete alignment of mainline motors at Kenaston and Lignite
- \* Continue with painting activities at Kenaston and Lignite

##### Next Week's Activities

- \* Continue installation of transfer pump piping, drain system, & pipe supports at Beaver Lodge
- \* Continue excavation of trench for pipe and electrical cable at Beaver Lodge
- \* Continue fitting and bolting suction and fill manifold at Stanley
- \* Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- \* Continue pouring piers for pipe support and drilling foundations at Berthold
- \* Install, excavate, and backfill station piping and cabling at Berthold
- \* Complete termination of cabling for DRA skid at Kenaston and Lignite

##### Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	70.5% complete	64.4% complete	67.3% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	80.1% complete	96.8% complete	99.9% complete

##### Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	64.4% complete	87.3% complete	89.4% complete

**Total Weighted BEP**

90% complete