



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 1, 2012 through October 6, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Cleanup activities completed

Next Week's Activities

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program
Weekly Construction Status Report
 Docket#: PU-10-612 and PU-10-613
 October 1, 2012 through October 6, 2012

Facilities Construction

This Week's Activities

- * Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- * Continued excavating and backfilling piping and cabling at Beaver Lodge
- * Complete Punch List Items on Tank at Beaver Lodge
- * Continue installation of substation at Stanley
- * Completed backfilling on station suction discharge suction fill piping at Stanley
- * Continue installing and terminating cables at Berthold
- * Continue installation of drain lines and interconnecting pipe at Berthold
- * Continue mainline pump and motor oil lines from lube oil skid at Kenaston and Lignite
- * Continue with painting activities at Kenaston and Lignite

Next Week's Activities

- * Continue installation of piping and cabling at Beaver Lodge
- * Complete installation of 2" and 4" drain line system and pipe supports at Beaver Lodge
- * Complete fitting and bolting of suction and fill manifold at Stanley
- * Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- * Install, excavate, and backfill station piping and cabling at Berthold
- * Complete termination of cabling for DRA skid at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	74.9% complete	69.6% complete	72% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	85.4% complete	99.5% complete	99.9% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	69.6% complete	90.2% complete	92.1% complete

Total Weighted BEP	92% complete
---------------------------	---------------------