



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 5, 2012 through November 10, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Cleanup activities completed

Next Week's Activities

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 5, 2012 through November 10, 2012

Facilities Construction

This Week's Activities

- * Continued welding, coating, and pressure testing of pipe at Beaver Lodge
- * Continued excavating /backfilling piping, cabling, and tie-in prep work at Beaver Lodge
- * Complete punch list items and cleanup activities on Tank at Beaver Lodge
- * Continued welding, sandblasting, coating of pipe, and tie-in prep work at Stanley
- * Continued installing and terminating cables at Berthold
- * Continued welding, pressure testing, site grading and tie-in prep work at Berthold
- * Continued site grading, punch list items, and cleanup activities at Kenaston and Lignite

Next Week's Activities

- * Continue installation of piping, cabling, and tie-in work at Beaver Lodge
- * Complete installation of 2" and 4" drain line system and pipe supports at Beaver Lodge
- * Continue wiring and cable terminations at Stanley
- * Complete installation of drain lines at Stanley
- * Continue wiring and cable terminations at Berthold
- * Continue punch list items and final cleanup at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	83.8% complete	81.9% complete	85.6% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	99.9% complete	99.7% complete	99.9% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	81.9% complete	98.8% complete	99.5% complete

Total Weighted BEP

96% complete