



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

December 10, 2012 through December 15, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Cleanup activities completed

Next Week's Activities

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

December 10, 2012 through December 15, 2012

Facilities Construction

This Week's Activities

- * Continued welding, coating, and pressure testing of pipe at Beaver Lodge
- * Continued excavating/backfilling piping, cabling, tie-in prep work, dry commissioning, and electrical cable prep at Beaver Lodge
- * Continue punch list items and project turnover documentation on Tank at Beaver Lodge
- * Continued site grading, tie-in prep work, dry commissioning, and electrical cable prep and installation at Stanley
- * Continued installing and terminating cables at Berthold
- * Continued pouring concrete, backfilling, site grading, dry commissioning, and electrical cable prep and installation at Berthold
- * Continued site grading, pipe painting, dry commissioning, and punch list items at Kenaston and Lignite

Next Week's Activities

- * Continue installation of piping, cabling, and tie-in work at Beaver Lodge
- * Continue installation of heat trace and begin preparing areas for final grading at Beaver Lodge
- * Continue installation of electrical cables and testing of electrical terminations at Stanley
- * Continue heat trace installation and final grading at Stanley
- * Continue testing, grounding, and terminating in all area of electrical at Berthold
- * Continue punch list items and dry commissioning at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	97.1% complete	89.6% complete	93.2% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	99.9% complete	99.9% complete	99.9% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	89.6% complete	100% complete	100% complete

Total Weighted BEP	98% complete
---------------------------	---------------------