



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

March 11, 2013 through March 16, 2013

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|--|----------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Pipelines | Barry Simonson | Enbridge | 715-398-4676 | 218-269-0483 |
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge | 715-398-4534 | 218-591-7249 |

Pipeline Construction

This Week's Activities

* Cleanup activities completed

Next Week's Activities

Beaver Lodge Loop (Beaver Lodge to Stanley)

| | | | |
|-----------|---------------|----------------------|---------------|
| Clearing | 100% complete | Trenching | 100% complete |
| Grading | 100% complete | Lowering-in/Backfill | 100% complete |
| Stringing | 100% complete | Rough Cleanup | 100% complete |
| Welding | 100% complete | Hydrotest | 100% complete |



Bakken Expansion Program
Weekly Construction Status Report
 Docket#: PU-10-612 and PU-10-613
 March 11, 2013 through March 16, 2013

Facilities Construction

This Week's Activities

- * Continue cathodic protection installation at Stanley and Beaver Lodge
- * Continue punch list activities at Stanley
- * Continue dry commissioning activities at Stanley and Berthold
- * Completed station/tank flooding and wet commissioning activities at Stanley
- * Continue backfilling and site rough grading at Berthold
- * Completed Line 26, Phase 3 tie-ins and wet commissioning at Berthold

Next Week's Activities

- * Continue cathodic protection installation at Berthold, Kenaston, and Lignite
- * Continue backfilling and site rough grading at Berthold

Beaver Lodge Loop Project

| <u>Activity</u> | <u>Beaver Lodge</u> | <u>Berthold</u> | <u>Stanley</u> |
|----------------------|---------------------|-----------------|----------------|
| Mechanical | 98.4% complete | 93.3% complete | 95.7% complete |
| Maintenance Building | 100% complete | N/A | 100% complete |
| Tank Construction | 100% complete | 100% complete | 100% complete |

Bakken Pipeline Project (US)

| <u>Activity</u> | <u>Berthold</u> | <u>Kenaston</u> | <u>Lignite</u> |
|-----------------|-----------------|-----------------|----------------|
| Mechanical Work | 93.3% complete | 100% complete | 100% complete |

Total Weighted BEP

99% complete