



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

May 20, 2013 through May 25, 2013

| <i>Contacts</i>                            | <i>Name</i>    | <i>Company</i> | <i>Office</i> | <i>Cell</i>  |
|--|----------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Pipelines  | Barry Simonson | Enbridge       | 715-398-4676  | 218-269-0483 |
| Mgr Engineering & Construction, Facilities | Rob Kratsch    | Enbridge       | 715-398-4534  | 218-591-7249 |

**Pipeline Construction**

| <u>This Week's Activities</u>  |
|--------------------------------|
| * Cleanup activities completed |

| <u>Next Week's Activities</u> |
|-------------------------------|
|                               |

| <u>Beaver Lodge Loop (Beaver Lodge to Stanley)</u> |               |                      |               |
|--|---------------|----------------------|---------------|
| Clearing   | 100% complete | Trenching            | 100% complete |
| Grading  | 100% complete | Lowering-in/Backfill | 100% complete |
| Stringing  | 100% complete | Rough Cleanup        | 100% complete |
| Welding  | 100% complete | Hydrotest            | 100% complete |



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 20, 2013 through May 25, 2013

**Facilities Construction**

**This Week's Activities**

- \* Continue cathodic protection installation at Berthold, Stanley and Beaver Lodge
- \* Continue punch list activities at Stanley and Berthold
- \* Continue wet commissioning activities at Stanley and Berthold
- \* The Berthold General contractor has mobilized to site

**Next Week's Activities**

- \* Flood the mainline header at Kenaston

**Beaver Lodge Loop Project**

| <u>Activity</u>      | <u>Beaver Lodge</u> | <u>Berthold</u> | <u>Stanley</u> |
|----------------------|---------------------|-----------------|----------------|
| Mechanical           | 98.4% complete      | 93.3% complete  | 95.7% complete |
| Maintenance Building | 100% complete       | N/A             | 100% complete  |
| Tank Construction    | 100% complete       | 100% complete   | 100% complete  |

**Bakken Pipeline Project (US)**

| <u>Activity</u> | <u>Berthold</u> | <u>Kenaston</u> | <u>Lignite</u> |
|-----------------|-----------------|-----------------|----------------|
| Mechanical Work | 93.3% complete  | 100% complete   | 100% complete  |

**Total Weighted BEP**

99% complete