



Bakken Expansion Program
Weekly Construction Status Report
 Docket#: PU-10-612 and PU-10-613
 May 27, 2013 through June 1, 2013

Facilities Construction

This Week's Activities

- * Continue cathodic protection installation at Berthold, Stanley and Beaver Lodge
- * Continue punch list activities at Stanley and Berthold
- * Continue wet commissioning activities at Stanley and Berthold
- * The Berthold General contractor has mobilized to site

Next Week's Activities

- * Flood the mainline header at Kenaston

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	98.4% complete	93.3% complete	95.7% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	100% complete	100% complete	100% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	93.3% complete	100% complete	100% complete

Total Weighted BEP

99% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 27, 2013 through June 1, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

<u>This Week's Activities</u>
* Cleanup activities completed

<u>Next Week's Activities</u>

<u>Beaver Lodge Loop (Beaver Lodge to Stanley)</u>			
Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete