



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 7, 2013 through October 12, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

This Week's Activities

\* Cleanup activities completed

Next Week's Activities

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**  
**Weekly Construction Status Report**  
 Docket#: PU-10-612 and PU-10-613  
 October 7, 2013 through October 12, 2013

**Facilities Construction**

<p><b><u>This Week's Activities</u></b></p> <ul style="list-style-type: none"> <li>* Continued Sandblasting and Painting in the piping areas.</li> <li>* Continued paint touch-ups at Berthold.</li> </ul>
--

<p><b><u>Next Week's Activities</u></b></p> <ul style="list-style-type: none"> <li>* Continue Sandblasting and Painting in the piping areas.</li> <li>* Continue working on Punchlist items.</li> </ul>
---

<b><u>Beaver Lodge Loop Project</u></b>				
<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>	
Mechanical	98.4% complete	99.9% complete	95.7% complete	
Maintenance Building	100% complete	N/A	100% complete	
Tank Construction	100% complete	100% complete	100% complete	

<b><u>Bakken Pipeline Project (US)</u></b>				
<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>	
Mechanical Work	99.9% complete	100% complete	100% complete	

<b>Total Weighted BEP</b>	<b>99% complete</b>
---------------------------	---------------------