



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 4, 2013 through November 9, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Cleanup activities completed

Next Week's Activities

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 4, 2013 through November 9, 2013

Facilities Construction

This Week's Activities

- * Continued Sandblasting and Painting in the piping areas.
- * Continued working on punchlist items.

Next Week's Activities

- * Continue Sandblasting and Painting in the piping areas.
- * Continue working on Punchlist items.

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	98.4% complete	100% complete	95.7% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	100% complete	100% complete	100% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	100% complete	100% complete	100% complete

Total Weighted BEP	99% complete
---------------------------	--------------