



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 25, 2011 through July 31, 2011

| Contacts | Name | Company | Office | Cell |
|--|------------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Pipelines | Randy Rice | Enbridge | 715-398-4615 | 218-391-9769 |
| Mgr Engineering & Construction, Facilities | Grant Henningsen | Enbridge | 715-398-4520 | 218-590-1207 |

Pipeline Construction

This Week's Activities
 No mainline construction activity this week.

Next Week's Activities
 Notification to North Dakota Public Service Commission of commencement of pipeline construction will be delivered Tuesday, August 2.

 Mobilization for pipeline work underway.

Beaver Lodge Loop (Stanley to Berthold)

| | | | | | |
|-----------|----|----------|----------------------|----|----------|
| Clearing | 0% | complete | Trenching | 0% | complete |
| Grading | 0% | complete | Lowering-in/Backfill | 0% | complete |
| Stringing | 0% | complete | Cleanup | 0% | complete |
| Welding | 0% | complete | Hydrotest | 0% | complete |

Bakken Pipeline Project (US)

| | | | | | |
|-----------|----|----------|----------------------|----|----------|
| Clearing | 0% | complete | Trenching | 0% | complete |
| Grading | 0% | complete | Lowering-in/Backfill | 0% | complete |
| Stringing | 0% | complete | Cleanup | 0% | complete |
| Welding | 0% | complete | Hydrotest | 0% | complete |



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 25, 2011 through July 31, 2011

Facilities Construction

This Week's Activities

Beaver Lodge Terminal:

- *Continue to strip and stockpile topsoil
- *Compaction testing performed

Stanley Terminal

- *Set up inspection trailer
- *Electrical power and meter connected

Next Week's Activities

Beaver Lodge Terminal

- *Continue to cut/fill to grade
- *Commence foundations for electrical service building (ESB)

Stanley Terminal

- *Relocate 1500 cubic yard dirt pile to EPND LACT project.

Beaver Lodge Loop Project

| <u>Activity</u> | <u>Beaver Lodge</u> | <u>Berthold</u> | <u>Stanley</u> |
|----------------------|---------------------|-----------------|----------------|
| Civil Work | 22% complete | 0% complete | 0% complete |
| Maintenance Building | 0% complete | N/A | 0% complete |
| Tank Construction | 0% complete | 0% complete | 0% complete |

Bakken Pipeline Project (US)

| | | |
|-------------------------------|----|----------|
| Berthold Civil Work | 0% | complete |
| Berthold Maintenance Building | 0% | complete |
| Kenaston Civil/Mechanical | 0% | complete |
| Lignite Civil/Mechanical | 0% | complete |