



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 8, 2011 through August 14, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

**Pipeline Construction**

<u><b>This Week's Activities</b></u>
* Contractor continues mobilization
* Started mowing activities
* Started Pot-holing activities

<u><b>Next Week's Activities</b></u>
* Continue to mobilize equipment
* Continue mowing and pot-holing activities
* Commence grading activities
* Commence welder testing

<u><b>Beaver Lodge Loop (Stanley to Berthold)</b></u>					
Clearing	9%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete

<u><b>Bakken Pipeline Project (US)</b></u>					
Clearing	28%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

August 8, 2011 through August 14, 2011

**Facilities Construction**

**This Week's Activities**

- \* Continue to strip and stockpile topsoil at Beaver Lodge
- \* Compaction testing at Beaver Lodge
- \* Contractor has excavated and tied rebar for Tesoro cap at Beaver Lodge
- \* Contractor is tying rebar for booster pump foundation at Beaver Lodge
- \* Contractor mobilizing to Stanley and Berthold

**Next Week's Activities**

- \* "One-calls," staking, survey, and erosion control at Berthold
- \* Commence top-soiling and stripping at Berthold.
- \* Continue cut and fill activities at Beaver Lodge
- \* Continue work on tank area, staging area, and lay-down area at Beaver Lodge
- \* Install booster pump foundations at Beaver Lodge
- \* Begin piers and foundations for electrical service buildings at Beaver Lodge
- \* Contractor continues mobilizing to Stanley
- \* Begin contractor mobilization to Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	46% complete	0% complete	0% complete
Maintenance Building	3% complete	N/A	2% complete
Tank Construction	0% complete	0% complete	0% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	0% complete	0% complete	0% complete
Maintenance Building	3% complete	N/A	N/A



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 1, 2011 through August 7, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

**Pipeline Construction**

**This Week's Activities**

- \* Pre-construction meeting with contractor on August 2nd
- \* Completed spraying of noxious weeds
- \* Conducted inspector training August 3rd and 4th
- \* Contractor continues mobilization

**Next Week's Activities**

- \* Commence clearing right of way
- \* Commence physical identification (potholing) and marking of existing pipelines in right of way

**Beaver Lodge Loop (Stanley to Berthold)**

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete

**Bakken Pipeline Project (US)**

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

August 1, 2011 through August 7, 2011

**Facilities Construction**

**This Week's Activities**

- \* Continue to strip and stockpile soil at Beaver Lodge
- \* Continue with cut and fill at Beaver Lodge
- \* Construction of access roads, ditches, and berms at Beaver Lodge
- \* No activity to report at Stanley
- \* No activity to report at Berthold
- \* No activity to report at Kenaston and Lignite

**Next Week's Activities**

- \* Contractor to mobilize to Berthold
- \* Continue cut and fill activities at Beaver Lodge
- \* Continue work on tank area, staging area, and lay-down area at Beaver Lodge
- \* Pre-construction meetings set for Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	41% complete	0% complete	0% complete
Maintenance Building	0% complete	N/A	0% complete
Tank Construction	0% complete	0% complete	0% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	0% complete	0% complete	0% complete
Maintenance Building	0% complete	N/A	N/A