



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 15, 2011 through August 21, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Continued grading activity on BLLP East
- * Commenced stringing, road bores and bending activities on BLLP East
- * One road bore complete on BLLP East
- * Commenced Knife River bore on BLLP East
- * Commenced grading, road bore and stringing activities on BPP US

Next Week's Activities

- * Continue to advance grading and stringing on both projects
- * Continue boring activities on both projects
- * Commence welding activity on BLLP East

Beaver Lodge Loop (Stanley to Berthold)

Clearing	19%	complete	Trenching	0%	complete
Grading	11%	complete	Lowering-in/Backfill	0%	complete
Stringing	7%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete

Bakken Pipeline Project (US)

Clearing	77%	complete	Trenching	0%	complete
Grading	10%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program
Weekly Construction Status Report
 Docket#: PU-10-612 and PU-10-613
 August 15, 2011 through August 21, 2011

Facilities Construction

This Week's Activities

- * Completed drilling operations for electrical service building foundations at Beaver Lodge
- * Completed drilling operations for booster pump foundations at Beaver Lodge
- * Completed installation of site drainage for new site at Beaver Lodge
- * Contractor mobilization under way at Stanley
- * Site mowing under way at Stanley
- * Hydro-vac operations to verify below-grade facilities at Berthold
- * Mobilization of equipment to Lignite
- * Engineering design commenced on maintenance buildings

Next Week's Activities

- * Permanent and temporary access road installation at Beaver Lodge
- * Install four booster pump cap foundations at Beaver Lodge
- * Begin mainline pump foundations at Beaver Lodge
- * Install environmental mitigation controls at Stanley
- * Continue rough grading at Berthold
- * Begin mobilization at Kenaston
- * Continue mobilization at Lignite
- * Continue engineering design on maintenance buildings

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	56% complete	6% complete	0% complete
Maintenance Building	3% complete	N/A	2% complete
Tank Construction	0% complete	0% complete	0% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	6% complete	0% complete	0% complete
Maintenance Building	3% complete	N/A	N/A