



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 22, 2011 through August 28, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Commenced stringing and bending activities on BLLP East
- * Knife River bore complete on BLLP East
- * Commenced pipe gang, coating and ditching on BLLP East
- * Commenced road bores on BPP US

Next Week's Activities

- * Continue pipe gang, coating and ditching on BLLP East
- * Commence lowering in and backfill on BLLP East
- * Continue potholing, grading, stringing, and road bores on BPP US

Beaver Lodge Loop (Stanley to Berthold)

Clearing	39% complete	Trenching	1% complete
Grading	33% complete	Lowering-in/Backfill	0% complete
Stringing	27% complete	Cleanup	0% complete
Welding	18% complete	Hydrotest	0% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	0% complete
Grading	36% complete	Lowering-in/Backfill	0% complete
Stringing	0% complete	Cleanup	0% complete
Welding	0% complete	Hydrotest	0% complete

78 PU-10-613 Filed 08/31/2011 Pages: 2
 Enbridge - Beaver Lodge Loop and Bakken Pipeline - through Aug. 28, 2011
 Enbridge Pipelines (North Dakota) LLC

73 PU-10-612 Filed 08/31/2011 Pages: 2
 Enbridge - Beaver Lodge Loop and Bakken Pipeline - through Aug. 28, 2011
 Enbridge Pipelines (North Dakota) LLC



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 22, 2011 through August 28, 2011

Facilities Construction

This Week's Activities

- * Tank area rough grade complete at Beaver Lodge
- * Installation of site drainage complete at Beaver Lodge
- * Mainline pump base formed and rebar installed at Beaver Lodge
- * Tank area rough grade complete at Stanley
- * Electrical substation rough grade complete at Stanley
- * Topsoil removed and stockpiled at Berthold
- * Silt fence and initial survey complete at Lignite
- * Topsoil stripping complete at Lignite

Next Week's Activities

- * Mainline pump foundation to be poured at Beaver Lodge
- * Install four booster pump cap foundations at Beaver Lodge
- * Complete pump station contractor staging and lay down area at Stanley
- * Complete contractor staging and lay down area at Berthold
- * Continue mobilization at Kenaston
- * Complete site fill requirements to rough grade elevations at Lignite
- * Install three site access drives and required culverts at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	74% complete	11% complete	16% complete
Maintenance Building	3% complete	N/A	2% complete
Tank Construction	0% complete	0% complete	0% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	11% complete	0% complete	10% complete
Maintenance Building	3% complete	N/A	N/A