



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 29, 2011 through September 4, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

<u>This Week's Activities</u>
* Activities related to clearing, grading, stringing, bending, welding and coating continued on BLLP east
* Activities related to ditching, lower-in, backfill and tie-ins commenced on BLLP east
* Eight bores have been completed on BLLP east
* Activities related to grading, stringing and road bores continued on BPP US

<u>Next Week's Activities</u>
* Continue all activities listed above for BLLP east and BPP US

<u>Beaver Lodge Loop (Stanley to Berthold)</u>					
Clearing	57%	complete	Trenching	10%	complete
Grading	57%	complete	Lowering-in/Backfill	4%	complete
Stringing	48%	complete	Cleanup	0%	complete
Welding	35%	complete	Hydrotest	0%	complete

<u>Bakken Pipeline Project (US)</u>					
Clearing	100%	complete	Trenching	0%	complete
Grading	68%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 29, 2011 through September 4, 2011

Facilities Construction

This Week's Activities

- * Mainline and booster pump foundations poured at Beaver Lodge
- * Site grading activities commenced at Stanley
- * Site preparation for the tank, substation and maintenance building commenced at Berthold
- * Site grading activities commenced at Kenaston
- * Site grading activities commenced at Lignite

Next Week's Activities

- * Site grading activities planned to be completed at Beaver Lodge
- * Maintenance building contractor to mobilize at Beaver Lodge
- * Construct access road at Stanley
- * Site access road, tank containment, staging and laydown area are planned to be completed at Berthold
- * Site preparations for the tank and maintenance building continue at Berthold
- * Site grading activities continue at Kenaston
- * Foundation installation to commence at Kenaston
- * Site grading activities continue at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	77% complete	13% complete	29% complete
Maintenance Building	4% complete	N/A	2% complete
Tank Construction	0% complete	0% complete	0% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	13% complete	7% complete	13% complete
Maintenance Building	4% complete	N/A	N/A