



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 5, 2011 through September 11, 2011

Facilities Construction

This Week's Activities

- * Pump foundations backfilled at Beaver Lodge
- * Work on station access road at Stanley continues
- * Tank containment completed at Berthold
- * Site grading activities continue at Berthold, Kenaston and Lignite
- * Work on electric switchgear building and pump foundations commenced at Kenaston and Lignite
- * Installation of culverts is complete at Lignite
- * Pipe fabrication for Kenaston and Lignite has commenced

Next Week's Activities

- * Site grading activities are planned to be completed at Beaver Lodge
- * Access road, staging and laydown areas are planned to be completed at Stanley and Berthold
- * Begin layout and installation of 36" storm sewer at Stanley and Berthold
- * Site grading activities continue at Kenaston and Lignite
- * Installation of foundations at Kenaston and Lignite continues
- * Complete pipe fabrication and associated hydrotest at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	79% complete	16% complete	30% complete
Maintenance Building	6% complete	N/A	2% complete
Tank Construction	0% complete	0% complete	0% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	16% complete	26% complete	17% complete
Maintenance Building	4% complete	N/A	N/A