



Bakken Expansion Program

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

September 12, 2011 through September 18, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

**Pipeline Construction**

**This Week's Activities**

- \* Potholing, clearing and grading activities are complete on BLLP East
- \* Activities related to stringing, bending, welding, trenching, lowering in, backfill, cleanup and bores continues on BLLP East
- \* Potholing, clearing and grading are complete on BPP US
- \* Activities related to stringing and bores continues on BPP US

**Next Week's Activities**

- \* Current activities listed above continue on BLLP East
- \* Continue stringing and bores on BPP US

**Beaver Lodge Loop (Stanley to Berthold)**

Clearing	100% complete	Trenching	40% complete
Grading	100% complete	Lowering-in/Backfill	34% complete
Stringing	92% complete	Cleanup	0% complete
Welding	72% complete	Hydrotest	0% complete

**Bakken Pipeline Project (US)**

Clearing	100% complete	Trenching	0% complete
Grading	100% complete	Lowering-in/Backfill	0% complete
Stringing	81% complete	Cleanup	0% complete
Welding	0% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 12, 2011 through September 18, 2011

**Facilities Construction**

**This Week's Activities**

- \* Footing and wall foundation poured for maintenance building at Beaver Lodge
- \* Survey laid out center line for tank at Beaver Lodge
- \* Mainline pump foundation location laid out at Stanley
- \* Contractor lay-down area completed at Stanley
- \* Site grading activities continue at Berthold
- \* Maintenance building location surveyed and excavated at Berthold
- \* Electrical service building foundation poured at Kenaston
- \* Electrical service building foundations drilled and poured at Lignite
- \* Site access road installation begun at Lignite

**Next Week's Activities**

- \* Complete rough grading operations at Beaver Lodge
- \* Prepare floor installation for maintenance building at Beaver Lodge
- \* Complete excavation and begin foundation for tank at Beaver Lodge
- \* Complete storm sewer installation at Stanley
- \* Form and pour switchgear foundation at Stanley
- \* Form and pour maintenance building foundation footing at Berthold
- \* Pour mainline pump foundations at Kenaston
- \* Begin formwork for mainline pump foundations at Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	81% complete	36% complete	31% complete
Maintenance Building	20% complete	N/A	2% complete
Tank Construction	0% complete	0% complete	0% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	36% complete	51% complete	35% complete
Maintenance Building	6% complete	N/A	N/A