



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 19, 2011 through September 25, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Activities related to welding, trenching, lowering in, backfill, cleanup and bores continues on BLLP East
- * Activities related to bores continues on BPP US

Next Week's Activities

- * Current activities listed above continue on BLLP East
- * Pipe gang and firing line will be complete by mid week on BLLP East
- * Pipe gang and firing line will mobilize to BPP US

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	53% complete
Grading	100% complete	Lowering-in/Backfill	48% complete
Stringing	100% complete	Rough Cleanup	13% complete
Welding	91% complete	Hydrotest	0% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	0% complete
Grading	100% complete	Lowering-in/Backfill	0% complete
Stringing	100% complete	Rough Cleanup	0% complete
Welding	0% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 19, 2011 through September 25, 2011

Facilities Construction

This Week's Activities

- * Completed civil work at Beaver Lodge
- * Installed insulation on foundation for maintenance building at Beaver Lodge
- * Excavated and commenced formwork for tank foundation at Beaver Lodge
- * Excavated and poured mud slab for mainline pump foundation at Stanley
- * Building locations surveyed at Stanley
- * Began work on 36" storm sewer at Berthold
- * Poured footing and foundation walls for maintenance building at Berthold
- * Mainline pump foundations poured at Kenaston
- * Excavated for pump foundation and slab at Lignite

Next Week's Activities

- * Complete as-built drawings for civil work at Beaver Lodge
- * Prepare grade for floor installation on maintenance building at Beaver Lodge
- * Pour foundation for tank at Beaver Lodge
- * Complete storm sewer installation at Stanley
- * Form and pour switchgear foundation at Stanley
- * Begin excavation for maintenance building foundation footing at Stanley
- * Install insulation on building foundation and backfill at Berthold
- * Backfill mainline pump foundations at Kenaston
- * Pour mud matt for pump foundation and slab at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	91% complete	43% complete	40% complete
Maintenance Building	23% complete	N/A	3% complete
Tank Construction	0% complete	0% complete	0% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	43% complete	65% complete	51% complete
Maintenance Building	21% complete	N/A	N/A