



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 26, 2011 through October 2, 2011

Contacts	Name	Company	Office	Cell
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Activities related to trenching, lowering in, backfill, cleanup, and tie-ins continues on BLLP East
- * Activities related to road bores and wetland bores continue on BLLP East
- * Pipe gang completed welding on BLLP East
- * Activities related to bores, pipe gang and firing line, and coating continues on BPP US

Next Week's Activities

- * Current activities listed above continue on BLLP East
- * Pipe gang welding planned to be complete on BPP US
- * Current activities listed above continue on BPP US

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	63% complete
Grading	100% complete	Lowering-in/Backfill	63% complete
Stringing	100% complete	Rough Cleanup	28% complete
Welding	100% complete	Hydrotest	0% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	0% complete
Grading	100% complete	Lowering-in/Backfill	0% complete
Stringing	100% complete	Rough Cleanup	0% complete
Welding	68% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 26, 2011 through October 2, 2011

Facilities Construction

This Week's Activities

- * Installed, pressure tested, and inspected sanitary lines at Beaver Lodge
- * Completed backfill of maintenance building foundation at Beaver Lodge
- * Completed installation of formwork and rebar for tank foundation at Beaver Lodge
- * Continued work on mainline pump foundation at Stanley
- * Poured foundation for switchgear at Stanley
- * Installed and poured footings for maintenance building at Stanley
- * Continued work on 36" storm sewer at Berthold
- * Began tank foundation excavation at Berthold
- * Mainline pump foundations backfilled at Kenaston
- * Dug pump-block foundation and poured mud mat at Lignite

Next Week's Activities

- * Pour floor for maintenance building at Beaver Lodge
- * Pour foundation for tank at Beaver Lodge
- * Complete storm sewer and manhole installation at Stanley
- * Pour mainline pump foundation at Stanley
- * Form and pour maintenance building foundation at Stanley
- * Continue civil work at Berthold and pour mud slab for tank
- * Backfill ditches at Kenaston and paint above-ground facilities
- * Pour mainline pump foundation and at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	95% complete	48% complete	46% complete
Maintenance Building	29% complete	N/A	12% complete
Tank Construction	15% complete	0% complete	2% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	48% complete	80% complete	65% complete
Maintenance Building	21% complete	N/A	N/A