



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 3, 2011 through October 9, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

<u>This Week's Activities</u>
<ul style="list-style-type: none"> * Activities related to trenching, lowering in, backfill, cleanup, and tie-ins continue on BLLP East * Activities related to road bores and wetland bores continue on BLLP East * Pipe gang completed welding on BPP US * Activities related to trenching, lowering in, backfill, tie-ins continue on BPP US

<u>Next Week's Activities</u>
<ul style="list-style-type: none"> * Current activities listed above continue on BLLP East * Prepare first section for hydro-test on BLLP East * Current activities listed above continue on BPP US

<u>Beaver Lodge Loop (Stanley to Berthold)</u>			
Clearing	100% complete	Trenching	92% complete
Grading	100% complete	Lowering-in/Backfill	79% complete
Stringing	100% complete	Rough Cleanup	44% complete
Welding	100% complete	Hydrotest	0% complete

<u>Bakken Pipeline Project (US)</u>			
Clearing	100% complete	Trenching	13% complete
Grading	100% complete	Lowering-in/Backfill	9% complete
Stringing	100% complete	Rough Cleanup	0% complete
Welding	100% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 3, 2011 through October 9, 2011

Facilities Construction

This Week's Activities

- * Completed installation of water well for maintenance building at Beaver Lodge
- * Poured slab for maintenance building at Beaver Lodge
- * Completed installation storm sewer at Stanley
- * One mainline pump foundation poured at Stanley
- * Continued with pouring electrical service building piers at Stanley
- * Continued with setting maintenance building foundation formwork at Stanley
- * Completed backfill of maintenance building foundation at Berthold
- * Poured mud mat for tank foundation at Berthold
- * All station piping backfilled at Kenaston
- * Poured both mainline pump foundations at Lignite

Next Week's Activities

- * Continue with the civil work as-built turnover process at Beaver Lodge
- * Complete installation of septic system at Beaver Lodge
- * Complete concrete pour for tank foundation at Beaver Lodge
- * Pour second mainline pump foundation at Stanley
- * Form and pour maintenance building foundation at Stanley
- * Continue civil work at Berthold and pour foundation for tank
- * Continue to paint above-ground facilities at Kenaston
- * Install permanent station header at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	99% complete	50% complete	72% complete
Maintenance Building	40% complete	N/A	18% complete
Tank Construction	16% complete	4% complete	7% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	50% complete	94% complete	78% complete
Maintenance Building	22% complete	N/A	N/A