



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 10, 2011 through October 16, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Activities related to cleanup, tie-ins and bores continue on BLLP East
- * Activities related to trenching, lowering in, backfill, tie-ins and bores continue on BPP US

Next Week's Activities

- * Current activities listed above continue on BLLP East
- * Prepare first section for hydro-test on BLLP East
- * Current activities listed above continue on BPP US

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	97% complete
Stringing	100% complete	Rough Cleanup	54% complete
Welding	100% complete	Hydrotest	0% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	41% complete
Grading	100% complete	Lowering-in/Backfill	29% complete
Stringing	100% complete	Rough Cleanup	0% complete
Welding	100% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 10, 2011 through October 16, 2011

Facilities Construction

This Week's Activities

- * Tank foundation concrete pour complete at Beaver Lodge
- * Septic system for maintenance building installed and backfilled at Beaver Lodge
- * Storm sewer outfall complete at Stanley
- * Poured electrical service building piers at Stanley
- * Completed concrete pour of maintenance building foundation at Stanley
- * Drilling crew began electrical service building pier foundations at Berthold
- * Poured ring wall tank foundation at Berthold
- * Mechanical work substantially complete at Kenaston

Next Week's Activities

- * Continue with the civil work as-built turnover process at Beaver Lodge
- * Pour concrete approach and bollard for maintenance building at Beaver Lodge
- * Backfill ring wall tank foundation at Beaver Lodge
- * Pour second mainline pump foundation at Stanley
- * Begin installation of booster foundations at Stanley
- * Pour ring wall foundation for tank at Stanley
- * Continue civil work at Berthold and backfill foundation for tank
- * Install permanent station header at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	99% complete	73% complete	77% complete
Maintenance Building	45% complete	N/A	24% complete
Tank Construction	20% complete	9% complete	10% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	73% complete	97% complete	83% complete
Maintenance Building	34% complete	N/A	N/A