



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 17, 2011 through October 23, 2011

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|--|------------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Pipelines | Randy Rice | Enbridge | 715-398-4615 | 218-391-9769 |
| Mgr Engineering & Construction, Facilities | Grant Henningsen | Enbridge | 715-398-4520 | 218-590-1207 |

Pipeline Construction

This Week's Activities

- * Activities related to hydro-testing and cleanup continue on BLLP East
- * All bores and all tie-ins complete on BLLP East

- * Activities related to trenching, lowering in, backfill, tie-ins and bores continue on BPP US

Next Week's Activities

- * Current activities listed above continue on BLLP East
- * Prepare second section and conduct hydro-test on BLLP East
- * Current activities listed above continue on BPP US
- * One remaining bore on BPP US to be completed

Beaver Lodge Loop (Stanley to Berthold)

| | | | |
|-----------|---------------|----------------------|---------------|
| Clearing | 100% complete | Trenching | 100% complete |
| Grading | 100% complete | Lowering-in/Backfill | 100% complete |
| Stringing | 100% complete | Rough Cleanup | 72% complete |
| Welding | 100% complete | Hydrotest | 69% complete |

Bakken Pipeline Project (US)

| | | | |
|-----------|---------------|----------------------|--------------|
| Clearing | 100% complete | Trenching | 58% complete |
| Grading | 100% complete | Lowering-in/Backfill | 39% complete |
| Stringing | 100% complete | Rough Cleanup | 0% complete |
| Welding | 100% complete | Hydrotest | 0% complete |



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 17, 2011 through October 23, 2011

Facilities Construction

This Week's Activities

- * Poured apron and propane tank pad for maintenance building at Beaver Lodge
- * Water line from well to maintenance building installed at Beaver Lodge
- * Second mainline pump foundation poured at Stanley
- * Backfilling complete for maintenance building foundation at Stanley
- * Tank foundation poured at Stanley
- * Electrical service building pier foundations completed at Berthold
- * Excavation complete for first mainline pump foundation at Berthold
- * Poured mud mat for second tank at Berthold
- * Final site grading complete at Kenaston
- * Mainline pump foundations complete at Lignite

Next Week's Activities

- * Continue with the civil work as-built turnover process at Beaver Lodge
- * Pour concrete approach and bollard for maintenance building at Beaver Lodge
- * Continue to backfill ring wall tank foundation at Beaver Lodge
- * Begin installation of booster foundations at Stanley
- * Continue civil work at Berthold and backfill foundation for tank

Beaver Lodge Loop Project

| <u>Activity</u> | <u>Beaver Lodge</u> | <u>Berthold</u> | <u>Stanley</u> |
|----------------------|---------------------|-----------------|----------------|
| Civil Work | 99% complete | 79% complete | 80% complete |
| Maintenance Building | 45% complete | N/A | 25% complete |
| Tank Construction | 20% complete | 12% complete | 15% complete |

Bakken Pipeline Project (US)

| <u>Activity</u> | <u>Berthold</u> | <u>Kenaston</u> | <u>Lignite</u> |
|---------------------------|-----------------|-----------------|----------------|
| Civil and Mechanical Work | 79% complete | 97% complete | 93% complete |
| Maintenance Building | 34% complete | N/A | N/A |