



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

October 24, 2011 through October 30, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

**Pipeline Construction**

**This Week's Activities**

- \* Hydro-test on second section complete and successful on BLLP East
- \* Cleanup continues on BLLP East
- \* Activities related to trenching, lowering in, backfill, and tie-ins continue on BPP US
- \* All bores complete on BPP US

**Next Week's Activities**

- \* Cleanup will continue on BLLP East
- \* Caliper tool run scheduled for mid-week on BLLP East
- \* Current activities listed above continue on BPP US
- \* Cleanup to begin mid-week on BPP US

**Beaver Lodge Loop (Stanley to Berthold)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	90% complete
Welding	100% complete	Hydrotest	100% complete

**Bakken Pipeline Project (US)**

Clearing	100% complete	Trenching	90% complete
Grading	100% complete	Lowering-in/Backfill	51% complete
Stringing	100% complete	Rough Cleanup	0% complete
Welding	100% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 24, 2011 through October 30, 2011

**Facilities Construction**

**This Week's Activities**

- \* Steel maintenance building delivered at Beaver Lodge
- \* Backfill of tank foundation complete at Beaver Lodge
- \* Backfill of mainline pump foundations commenced at Stanley
- \* Fine grading and rebar placement complete for maintenance building at Stanley
- \* Forms removed from tank foundation at Stanley
- \* Steel maintenance building delivered at Berthold
- \* Installed forms, rebar and poured tank foundation at Berthold
- \* Contractor demobilization at Lignite

**Next Week's Activities**

- \* Continue with civil work as-built turnover process at Beaver Lodge
- \* Complete erection of mainframe structure for maintenance building at Beaver Lodge
- \* Install leak detection, clay liner and sand layer for tank at Beaver Lodge
- \* Complete installation of booster pump foundations at Stanley
- \* Complete erection of mainframe structure for maintenance building at Berthold
- \* Backfill foundations for tanks at Berthold
- \* Install leak detection, clay liner and sand layer for tank at Berthold
- \* Install permanent station header at Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	100% complete	87% complete	83% complete
Maintenance Building	54% complete	N/A	27% complete
Tank Construction	21% complete	24% complete	20% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	87% complete	98% complete	95% complete
Maintenance Building	37% complete	N/A	N/A