



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

October 31, 2011 through November 6, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Cleanup completed on BLLP East
- * Activities related to cleanup continue on BPP US
- * All tie-ins complete on BPP US

Next Week's Activities

- * Install end caps and complete backfill at Stanley and Berthold stations for BLLP East
- * Current activities continue on BPP US
- * Final tie-in and hydro-testing to be complete on BPP US

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	99% complete
Grading	100% complete	Lowering-in/Backfill	99% complete
Stringing	100% complete	Rough Cleanup	28% complete
Welding	100% complete	Hydrotest	0% complete



Bakken Expansion Program
Weekly Construction Status Report
 Docket#: PU-10-612 and PU-10-613
 October 31, 2011 through November 6, 2011

Facilities Construction

This Week's Activities

- * 2011 civil work scope complete at Beaver Lodge
- * Mainframe steel structure and exterior walls complete on maintenance building at Beaver Lodge
- * Backfill of mainline pump foundations complete at Stanley
- * Interior concrete slab poured for maintenance building at Stanley
- * Mainframe steel structure erected for maintenance building at Berthold
- * Forms removed from tank foundation at Berthold
- * Tie-in points and bell holes complete at Kenaston

Next Week's Activities

- * Install roof, insulation, and overhead doors on maintenance building at Beaver Lodge
- * Install leak detection, sand layer and cathodic system for tank at Beaver Lodge
- * Complete installation of booster pump foundations and civil cleanup at Stanley
- * Install clay liner, leak detection, sand layer, and cathodic system for tank at Stanley
- * Complete roof and insulation for maintenance building at Berthold
- * Install leak detection, sand layer and cathodic system for tank at Berthold
- * Install permanent station header at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	100% complete	94% complete	84% complete
Maintenance Building	58% complete	N/A	35% complete
Tank Construction	22% complete	28% complete	24% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	94% complete	98% complete	95% complete
Maintenance Building	50% complete	N/A	N/A