



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 7, 2011 through November 13, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Inhibiter run complete on BLLP East
- * Activities related to rough cleanup complete on BPP US
- * Hydro-testing, caliper tool run, and inhibitor complete on BPP US

Next Week's Activities

- * Final Environment review and sign-off planned for BLLP East
- * Final Environment review and sign-off planned for BPP US

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program
Weekly Construction Status Report
 Docket#: PU-10-612 and PU-10-613
 November 7, 2011 through November 13, 2011

Facilities Construction

This Week's Activities

- * 2011 civil work scope complete at Beaver Lodge
- * Windows and overhead doors complete on maintenance building at Beaver Lodge
- * Booster pump foundations complete and winterized at Stanley
- * Clay liner and foundation backfill for tank complete at Stanley
- * Began installation of valve platform structural steel at Berthold
- * Windows and overhead doors complete on maintenance building at Berthold
- * Clay liner and foundation backfill for tanks complete at Berthold
- * Completed installation of stopples at Kenaston and Lignite

Next Week's Activities

- * Complete roof and insulation on maintenance building at Beaver Lodge
- * Install leak detection and complete winterization of tank at Beaver Lodge
- * Complete civil cleanup at Stanley
- * Install sand layer and winterize tank foundation at Stanley
- * Complete roof and insulation for maintenance building at Berthold
- * Install sand layer and winterize tank foundation at Berthold
- * Install permanent station header at Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	100% complete	97% complete	92% complete
Maintenance Building	65% complete	N/A	35% complete
Tank Construction	28% complete	32% complete	27% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	97% complete	99% complete	95% complete
Maintenance Building	58% complete	N/A	N/A