



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 14, 2011 through November 20, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

* Major activity for the 2011 construction season is fundamentally complete.

Next Week's Activities

* Major activity for the 2011 construction season is fundamentally complete.

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 14, 2011 through November 20, 2011

Facilities Construction

This Week's Activities

- * Roof and insulation completed on maintenance building at Beaver Lodge
- * Leak detection and winterization complete on tank at Beaver Lodge
- * Civil underway complete at Stanley
- * Clay liner and foundation backfill for tank complete at Stanley
- * Began installation of valve platform structural steel at Berthold
- * Roof and insulation underway on maintenance building at Berthold
- * Winterization of tanks underway at Berthold

Next Week's Activities

- * Minimal construction activity planned for Thanksgiving week at all locations

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	100% complete	98% complete	100% complete
Maintenance Building	71% complete	N/A	35% complete
Tank Construction	28% complete	34% complete	30% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	98% complete	99% complete	99% complete
Maintenance Building	69% complete	N/A	N/A