



## Bakken Expansion Program

### Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

November 21, 2011 through November 27, 2011

| <i>Contacts</i>                            | <i>Name</i>      | <i>Company</i> | <i>Office</i> | <i>Cell</i>  |
|--------------------------------------------|------------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Pipelines  | Randy Rice       | Enbridge       | 715-398-4615  | 218-391-9769 |
| Mgr Engineering & Construction, Facilities | Grant Henningsen | Enbridge       | 715-398-4520  | 218-590-1207 |

### Pipeline Construction

#### This Week's Activities

\* Major activity for the 2011 construction season is fundamentally complete.

#### Next Week's Activities

\* Major activity for the 2011 construction season is fundamentally complete.

#### Beaver Lodge Loop (Stanley to Berthold)

|           |               |                      |               |
|-----------|---------------|----------------------|---------------|
| Clearing  | 100% complete | Trenching            | 100% complete |
| Grading   | 100% complete | Lowering-in/Backfill | 100% complete |
| Stringing | 100% complete | Rough Cleanup        | 100% complete |
| Welding   | 100% complete | Hydrotest            | 100% complete |

#### Bakken Pipeline Project (US)

|           |               |                      |               |
|-----------|---------------|----------------------|---------------|
| Clearing  | 100% complete | Trenching            | 100% complete |
| Grading   | 100% complete | Lowering-in/Backfill | 100% complete |
| Stringing | 100% complete | Rough Cleanup        | 100% complete |
| Welding   | 100% complete | Hydrotest            | 100% complete |



**Bakken Expansion Program**  
**Weekly Construction Status Report**  
 Docket#: PU-10-612 and PU-10-613  
 November 21, 2011 through November 27, 2011

**Facilities Construction**

**This Week's Activities**

- \* Two transformers set on concrete pads at Beaver Lodge
- \* Fencing complete around pump bases and other areas of concern at Berthold
- \* Fabrication underway for Line 26 tie-in at Lignite

**Next Week's Activities**

- \* Continue mainline tie-ins at Kenaston and Lignite
- \* Continue interior finishing of maintenance buildings at Beaver Lodge and Berthold

**Beaver Lodge Loop Project**

| <u>Activity</u>      | <u>Beaver Lodge</u> | <u>Berthold</u> | <u>Stanley</u> |
|----------------------|---------------------|-----------------|----------------|
| Civil Work           | 100% complete       | 99% complete    | 100% complete  |
| Maintenance Building | 71% complete        | N/A             | 35% complete   |
| Tank Construction    | 25% complete*       | 35% complete    | 31% complete   |

\*Counting error corrected since last week's report of 28% complete

**Bakken Pipeline Project (US)**

| <u>Activity</u>           | <u>Berthold</u> | <u>Kenaston</u> | <u>Lignite</u> |
|---------------------------|-----------------|-----------------|----------------|
| Civil and Mechanical Work | 99% complete    | 99% complete    | 99% complete   |
| Maintenance Building      | 69% complete    | N/A             | N/A            |