



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

December 5, 2011 through December 11, 2011

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Randy Rice	Enbridge	715-398-4615	218-391-9769
Mgr Engineering & Construction, Facilities	Grant Henningsen	Enbridge	715-398-4520	218-590-1207

Pipeline Construction

This Week's Activities

- * Major activity for the 2011 construction season is substantially complete
- * This will be the last progress report for the 2011 construction season
- * Reporting will resume in 2012 with the first week of construction

Next Week's Activities

- * Major activity for the 2011 construction season is substantially complete

Beaver Lodge Loop (Stanley to Berthold)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete

Bakken Pipeline Project (US)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

December 5, 2011 through December 11, 2011

Facilities Construction

This Week's Activities

- * Continued finishing interior of maintenance buildings at Beaver Lodge and Berthold
- * Clean up Kenaston and Lignite sites after tie-ins and line fill
- * This will be the last progress report for the 2011 construction season
- * Reporting will resume in 2012 with the first week of construction

Next Week's Activities

- * Major activity for the 2011 construction season is substantially complete
- * Some detail work in the maintenance building interiors at Berthold and Beaver Lodge

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Civil Work	100% complete	100% complete	100% complete
Maintenance Building	81% complete	N/A	35% complete
Tank Construction	31% complete	37% complete	31% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Civil and Mechanical Work	100% complete	99% complete	99% complete
Maintenance Building	78% complete	N/A	N/A