



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 14, 2012 through May 19, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* No major activities were conducted this week for 2012 pipeline construction.

Next Week's Activities

* No major activities anticipated next week for 2012 pipeline construction.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 14, 2012 through May 19, 2012

Facilities Construction

This Week's Activities

- * Progress continues on tanks at Beaver Lodge, Stanley and Berthold
- * 4-way sweeps complete at Beaver Lodge
- * Progress continues on maintenance building at Stanley
- * 4-way sweeps begun at Stanley
- * Electrical Service Building placement complete at Berthold

- * Cable trench excavation in process at Lignite and Kenaston

Next Week's Activities

- * Electrical Service Building to be placed at Beaver Lodge
- * Complete tank erection to row three at Beaver Lodge
- * Beginning sump tank installation at Stanley
- * Maintenance building interiors will continue at Stanley
- * Begin pipe fabrication at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	6% complete	8% complete	6% complete
Maintenance Building	100% complete	100% complete	86% complete
Tank Construction	60% complete	69% complete	71% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	8% complete	14% complete	14% complete