



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 21, 2012 through May 26, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* No major activities were conducted this week for 2012 pipeline construction.

Next Week's Activities

* No major activities anticipated next week for 2012 pipeline construction.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 21, 2012 through May 26, 2012

Facilities Construction

This Week's Activities

- * Electrical Service Building placed at Beaver Lodge
- * One sump tank installed at Beaver Lodge
- * Completed tank erection to row three at Beaver Lodge
- * 4-way sweeps continue at Stanley
- * Sump tank installed at Stanley
- * Placement of one of the mainline pumps and motor at Berthold

- * Cable installation in process at Lignite and Kenaston

Next Week's Activities

- * Second sump tank to be placed at Beaver Lodge
- * Complete tank erection to row three at Beaver Lodge and commence row four
- * Pier drilling to begin at Stanley
- * Maintenance building interiors will continue at Stanley
- * Tank roof fabrication to begin at Stanley

- * Begin pipe fabrication at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	8% complete	10% complete	8% complete
Maintenance Building	100% complete	N/A	88% complete
Tank Construction	61% complete	70% complete	75% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	10% complete	21% complete	21% complete