



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

May 28, 2012 through June 2, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* No major activities were conducted this week for 2012 pipeline construction.

Next Week's Activities

* No major activities anticipated next week for 2012 pipeline construction.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program
Weekly Construction Status Report
Docket#: PU-10-612 and PU-10-613
May 28, 2012 through June 2, 2012

Facilities Construction

This Week's Activities

- * Electrical Service Building landing complete at Beaver Lodge
- * Completing tank erection to row three at Beaver Lodge
- * Row 5 of tank in place at Stanley
- * Sump tank backfill complete at Stanley
- * One tank construction continues to Row 3 at Berthold
- * Second tank construction continues to Row 2 at Berthold
- * Cable installation in near completion and backfill begun at Lignite and Kenaston

Next Week's Activities

- * Second sump tank to be installed at Beaver Lodge
- * Complete tank erection to row four at Beaver Lodge
- * Maintenance building interiors will continue at Stanley
- * Tank roof fabrication to continue at Stanley
- * Begin mainline pump base installation at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	11% complete	11% complete	11% complete
Maintenance Building	100% complete	N/A	91% complete
Tank Construction	63% complete	72% complete	78% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	11% complete	23% complete	23% complete