



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 4, 2012 through June 9, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* No major activities were conducted this week for 2012 pipeline construction.

Next Week's Activities

* No major activities anticipated next week for 2012 pipeline construction.

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 4, 2012 through June 9, 2012

Facilities Construction

This Week's Activities

- * Electrical Service Building sections set at Beaver Lodge
- * Survey undertaken for piers at Beaver Lodge
- * Completing tank welding and X-ray up to row three at Beaver Lodge
- * 10 of 18 foundation piers poured at Stanley
- * Floating roof deck plate 75% complete on tank at Stanley
- * One tank construction continues on pontoons at Berthold
- * Second tank construction completed to row two at Berthold
- * Pump base installed at Lignite and Kenaston

Next Week's Activities

- * Second sump tank to be installed at Beaver Lodge
- * Complete tank erection to row four and begin row five at Beaver Lodge
- * Maintenance building interiors will continue at Stanley
- * Tank roof deck plate fabrication to be complete at Stanley
- * Continue to row three on Berthold tanks
- * Continue with pipe fabrication at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	14% complete	12% complete	14% complete
Maintenance Building	100% complete	N/A	93% complete
Tank Construction	64% complete	73% complete	79% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	12% complete	27% complete	27% complete