



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

June 18, 2012 through June 23, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

- \* Survey was able to begin staking last week.
- \* Approximately 6 miles staked out.

**Next Week's Activities**

- \* Preparation activity continues on BLLP west, Beaver Lodge to Stanley.
- \* Staking activity to continue.
- \* 4-way sweeps to begin moving from West to East.

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

June 18, 2012 through June 23, 2012

**Facilities Construction**

**This Week's Activities**

- \* Set and leveled baseplates for four booster pumps at Beaver Lodge
- \* Continued tank construction up to row four at Beaver Lodge
- \* 17 more foundation piers drilled and poured at Stanley
- \* Interior of maintenance building nears completion at Stanley
- \* Drilled for piers and began pouring for tank-fill manifold at Berthold
- \* Electrical Service Building set on foundations at Kenaston and Lignite

**Next Week's Activities**

- \* Second sump tank to be installed at Beaver Lodge
- \* Complete tank erection to row four and begin row five at Beaver Lodge
- \* Lab building foundation to be poured at Stanley
- \* Electrical Service Building will be set on piers at Stanley

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	22% complete	17% complete	22% complete
Maintenance Building	100% complete	N/A	95% complete
Tank Construction	69% complete	77% complete	82% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	17% complete	36% complete	36% complete