



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 25, 2012 through June 30, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

<u>This Week's Activities</u>
<ul style="list-style-type: none"> * Survey was able to continue staking last week. * 4-way sweeps and potholing were started, moving West to East.

<u>Next Week's Activities</u>
<ul style="list-style-type: none"> * Staking activity to continue. * 4-way sweeps to continue.

<u>Beaver Lodge Loop (Beaver Lodge to Stanley)</u>					
Clearing	0%	complete	Trenching	0%	complete
Grading	0%	complete	Lowering-in/Backfill	0%	complete
Stringing	0%	complete	Rough Cleanup	0%	complete
Welding	0%	complete	Hydrotest	0%	complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

June 25, 2012 through June 30, 2012

Facilities Construction

This Week's Activities

- * Second sump tank installed at Beaver Lodge
- * Row four on tank fit and welded at Beaver Lodge
- * Mainline pumps set on foundations at Beaver Lodge
- * 32 more foundation piers drilled and 19 poured at Beaver Lodge
- * Electrical service building set on foundation at Stanley
- * Drilled for piers and began pouring for header and meters at Berthold
- * Second tank at Berthold completed to Row three
- * Installed pumps onto skids at Kenaston and Lignite

Next Week's Activities

- * Pier installation continues at Beaver Lodge
- * Four booster pumps to be installed at Beaver Lodge
- * Booster pumps to be installed at Berthold
- * Piers for suction manifold and mainline header at Berthold
- * Install sump tank at Kenaston and Lignite
- * Prepare piping for hydro testing at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	25% complete	20% complete	25% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	70% complete	78% complete	82% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	20% complete	38% complete	39% complete