



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

July 9, 2012 through July 14, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

- \* Clearing and grading started successfully
- \* 4-way sweeps were continued
- \* Potholing was continued

**Next Week's Activities**

- \* Staking, 4-way sweeps, and potholing activity to continue
- \* Clearing and grading to continue

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	27% complete	Trenching	0% complete
Grading	25% complete	Lowering-in/Backfill	0% complete
Stringing	0% complete	Rough Cleanup	0% complete
Welding	0% complete	Hydrotest	0% complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

July 9, 2012 through July 14, 2012

**Facilities Construction**

**This Week's Activities**

- \* Installed forms and grouted 4 booster pumps at Beaver Lodge
- \* Poured 42 more concrete piers at Beaver Lodge
- \* Continued welding on row 5 of tank at Beaver Lodge
- \* Drilled, formed and installed piers for valve platforms at Berthold
- \* Work progressing to fourth level on two tanks at Berthold
- \* Pipe fabrication for drain lines at Kenaston and Lignite
- \* Poured concrete pads for lube oil skids at Kenaston and Lignite

**Next Week's Activities**

- \* Form and pour booster, mainline and sump pump slabs at Beaver Lodge
- \* Booster, mainline, and sump pumps to be set at Beaver Lodge
- \* Form and pour support piers at Stanley
- \* Set and rough align mainline pumps at Stanley
- \* Lab building to be placed at Berthold
- \* Form and pour multiple manifold and tray supports at Berthold
- \* Continue with tank installation at Berthold to level four

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	30% complete	25% complete	32% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	71% complete	79% complete	83% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	25% complete	48% complete	44% complete