



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

July 16, 2012 through July 21, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

- \* Boring has begun with the first bore completed July 21
- \* Welding has started
- \* Clearing and grading continued

**Next Week's Activities**

- \* Trenching to begin Monday July 23
- \* Lowering in and backfill to begin before the end of the week
- \* Tie-ins to begin before the end of the week

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	55% complete	Trenching	0% complete
Grading	42% complete	Lowering-in/Backfill	0% complete
Stringing	36% complete	Rough Cleanup	0% complete
Welding	27% complete	Hydrotest	0% complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

July 16, 2012 through July 21, 2012

**Facilities Construction**

**This Week's Activities**

- \* Installed four valves with spectacle blinds at Beaver Lodge
- \* Poured transformer pads and 38 more concrete piers at Beaver Lodge
- \* Work continues on tank at Beaver Lodge
- \* Poured transformer foundations at Stanley
- \* Set test lab and also transformer on foundations at Berthold
- \* Completed hanging and welding fourth level on one tank at Berthold
- \* Performed various hydro-tests at Kenaston and Lignite
- \* Poured concrete piers for pipe support at Lignite

**Next Week's Activities**

- \* Form and pour booster, mainline and sump pump slabs at Beaver Lodge
- \* Form and pour support piers at Stanley
- \* Set and rough align mainline pumps at Stanley
- \* Form and pour multiple manifold and tray supports at Berthold
- \* Continue with tank installation at Berthold to level four
- \* Continue with equipment slabs and other slabs at Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	40% complete	28% complete	36% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	71% complete	81% complete	84% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	28% complete	52% complete	52% complete