



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 20, 2012 through August 25, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Tie-in and road bore crew to kickoff
- * DCVG continues
- * Cleanup activities continued

Next Week's Activities

- * Preparation continues for hydro testing
- * Continue Tie-in welds
- * Survey crews to start demobilization
- * Cleanup activities to continue

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	97% complete
Grading	100% complete	Lowering-in/Backfill	95% complete
Stringing	100% complete	Rough Cleanup	47% complete
Welding	100% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 20, 2012 through August 25, 2012

Facilities Construction

This Week's Activities

- * Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- * Continued excavating and backfilling piping and cabling at Beaver Lodge
- * Raised floating roof on Tank at Beaver Lodge
- * Completed piping between meters and mainline pump header at Stanley
- * Completed cable tray support steel at Stanley
- * Completed pre-hydrotest survey for Tank at Stanley
- * Continue to set pipe, drill piers, and install cables at Berthold
- * Excavated for manifold piping, mainline header, and drain lines at Berthold
- * Continue installation of gauge pole, man ways, and nozzles on Berthold Tanks
- * Continue alignment of mainline motors at Kenaston and Lignite
- * DRA skid received and placed at Kenaston and Lignite

Next Week's Activities

- * Complete installation and grouting of cable tray and supports at Beaver Lodge
- * Continue excavation of trench for pipe and electrical cable at Beaver Lodge
- * Continue fitting and bolting for suction and fill manifold at Stanley
- * Continue installation of manifold, mainline header, and meter piping run, at Stanley
- * Continue pouring piers for pipe support and drilling foundations at Berthold
- * Install, excavate, and backfill station piping at Berthold
- * Terminate cabling for ESB and MOV at Kenaston and Lignite
- * Drill and tap pump motors at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	61.1% complete	45% complete	54.7% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	73.2% complete	85.7% complete	93.7% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	45% complete	80.6% complete	74.9% complete

Total Weighted BEP

76% complete