



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 27, 2012 through September 1, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Work continues on 31 remaining welds
- * Tie-in and road bore crew to continue
- * Cleanup activities continued

Next Week's Activities

- * First hydro test to begin
- * Preparation for 2nd hydro test
- * Tie-in crews to finish
- * Cleanup activities to continue

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	62% complete
Welding	100% complete	Hydrotest	0% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 27, 2012 through September 1, 2012

Facilities Construction

This Week's Activities

- * Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- * Continued excavating and backfilling piping and cabling at Beaver Lodge
- * Completed welding and diesel tested floating roof on Tank at Beaver Lodge
- * Started construction of site access roads at Stanley
- * Completed cable installation to tank stairs and mainline valves at Stanley
- * Completed pre-hydrotest survey for Tank at Stanley
- * Continue to set pipe, drill piers, install and terminate cables at Berthold
- * Installed drain lines, manifold piping, and interconnecting pipe at Berthold
- * Continue installation of floating roof seals on Berthold Tanks
- * Continue alignment of mainline motors at Kenaston and Lignite
- * Continue with painting activities at Kenaston and Lignite

Next Week's Activities

- * Continue installation of transfer pump piping, drain system, & pipe supports at Beaver Lodge
- * Continue excavation of trench for pipe and electrical cable at Beaver Lodge
- * Continue fitting and bolting suction and fill manifold at Stanley
- * Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- * Continue pouring piers for pipe support and drilling foundations at Berthold
- * Install, excavate, and backfill station piping and cabling at Berthold
- * Terminate cabling for ESB, MOV, and DRA skid at Kenaston and Lignite
- * Continue to drill and tap pump motors at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	66.4% complete	45.8% complete	56.7% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	73.7% complete	86% complete	94.2% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	45.8% complete	82.6% complete	77.7% complete

Total Weighted BEP	81% complete
---------------------------	---------------------