



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 24, 2012 through September 29, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

- * Cleanup activities continued

Next Week's Activities

- * Continue right-of-way restoration
- * Cleanup activities to finish

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	99% complete
Welding	100% complete	Hydrotest	100% complete



Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

September 24, 2012 through September 29, 2012

Facilities Construction

This Week's Activities

- * Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- * Continued excavating and backfilling piping and cabling at Beaver Lodge
- * Continued welding manways and nozzles on Tank at Beaver Lodge
- * Continue installation of substation at Stanley
- * Install booster pump VFD fans in ESB 3 at Stanley
- * Complete testing of suction and manifold piping assemblies at Stanley
- * Continue installing and terminating cables at Berthold
- * Continue installation of drain lines and interconnecting pipe at Berthold
- * Completed hydro-test of Tanks at Berthold
- * Continue mainline pump and motor oil lines from lube oil skid at Kenaston and Lignite
- * Continue with painting activities at Kenaston and Lignite

Next Week's Activities

- * Continue installation of piping and cabling at Beaver Lodge
- * Continue installation of 2" and 4" drain line system and pipe supports at Beaver Lodge
- * Complete fitting and bolting of suction and fill manifold at Stanley
- * Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- * Install, excavate, and backfill station piping and cabling at Berthold
- * Complete termination of cabling for DRA skid at Kenaston and Lignite

Beaver Lodge Loop Project

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	72.2% complete	68.6% complete	69.4% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	84.5% complete	98.6% complete	99.9% complete

Bakken Pipeline Project (US)

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	68.6% complete	88.8% complete	91.1% complete

Total Weighted BEP

91% complete



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION
CONNECTION PROJECT**

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 17, 2012 through Sept. 21, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- No activity this week (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- No Activity (Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete



GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 17, 2012 through Sept. 21, 2012

Facilities Construction

This Week's Activities

- No station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Working on Tank Construction(Little Muddy)
- Started welding 4th ring for tank 8004 (Grenora).
- Started working on drain lines.(Grenora)
- Completed Booster Pump foundations(Grenora)
- Continue gravel work in LACT area(Little Muddy)

Next Week's Activities

- Continue welding 4th ring for Tank 8004(Grenora)
- Continue working on Tank Construction (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue gravel work in LACT area(Little Muddy)

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	85% complete
Mechanical Work	80% complete
Tank Construction	55% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	78% complete
Mechanical Work	45% complete
Tank Work	78% complete