



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

October 8, 2012 through October 13, 2012

| <i>Contacts</i>                            | <i>Name</i>    | <i>Company</i> | <i>Office</i> | <i>Cell</i>  |
|--|----------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Pipelines  | Barry Simonson | Enbridge       | 715-398-4676  | 218-269-0483 |
| Mgr Engineering & Construction, Facilities | Rob Kratsch    | Enbridge       | 715-398-4534  | 218-591-7249 |

**Pipeline Construction**

| <u>This Week's Activities</u>  |
|--------------------------------|
| * Cleanup activities completed |

| <u>Next Week's Activities</u> |
|-------------------------------|
|                               |

| <u>Beaver Lodge Loop (Beaver Lodge to Stanley)</u> |               |                      |               |
|--|---------------|----------------------|---------------|
| Clearing   | 100% complete | Trenching            | 100% complete |
| Grading  | 100% complete | Lowering-in/Backfill | 100% complete |
| Stringing  | 100% complete | Rough Cleanup        | 100% complete |
| Welding  | 100% complete | Hydrotest            | 100% complete |



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

October 8, 2012 through October 13, 2012

**Facilities Construction**

**This Week's Activities**

- \* Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- \* Continued excavating and backfilling piping and cabling at Beaver Lodge
- \* Complete punch list items and cleanup activities on Tank at Beaver Lodge
- \* Continue installation of substation at Stanley
- \* Completed hydrotest of suction piping at Stanley
- \* Completed installing piping between pumps and suction manifold at Stanley
- \* Continue installing and terminating cables at Berthold
- \* Continue installation of drain lines and interconnecting pipe at Berthold
- \* Continue mainline pump and motor oil lines from lube oil skid at Kenaston and Lignite
- \* Continue with painting activities at Kenaston and Lignite

**Next Week's Activities**

- \* Continue installation of piping and cabling at Beaver Lodge
- \* Complete installation of 2" and 4" drain line system and pipe supports at Beaver Lodge
- \* Continue wiring and cable terminations at Stanley
- \* Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- \* Install, excavate, and backfill station piping and cabling at Berthold
- \* Complete termination of cabling for DRA skid at Kenaston and Lignite

**Beaver Lodge Loop Project**

| <u>Activity</u>      | <u>Beaver Lodge</u> | <u>Berthold</u> | <u>Stanley</u> |
|----------------------|---------------------|-----------------|----------------|
| Mechanical           | 79.5% complete      | 72.6% complete  | 76.9% complete |
| Maintenance Building | 100% complete       | N/A             | 100% complete  |
| Tank Construction    | 88.6% complete      | 99.5% complete  | 99.9% complete |

**Bakken Pipeline Project (US)**

| <u>Activity</u> | <u>Berthold</u> | <u>Kenaston</u> | <u>Lignite</u> |
|-----------------|-----------------|-----------------|----------------|
| Mechanical Work | 72.6% complete  | 91.1% complete  | 93.7% complete |

|                           |                     |
|---------------------------|---------------------|
| <b>Total Weighted BEP</b> | <b>93% complete</b> |
|---------------------------|---------------------|