



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

October 15, 2012 through October 20, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

**This Week's Activities**

\* Cleanup activities completed

**Next Week's Activities**

**Beaver Lodge Loop (Beaver Lodge to Stanley)**

Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

October 15, 2012 through October 20, 2012

**Facilities Construction**

**This Week's Activities**

- \* Continued welding, sandblasting, and coating of pipe at Beaver Lodge
- \* Continued excavating and backfilling piping and cabling at Beaver Lodge
- \* Complete punch list items and cleanup activities on Tank at Beaver Lodge
- \* Continue installation of substation at Stanley
- \* Completed installing piping between pumps and suction manifold at Stanley
- \* Continue installing and terminating cables at Berthold
- \* Continue installation of drain lines and interconnecting pipe at Berthold
- \* Continue mainline pump and motor oil lines from lube oil skid at Kenaston and Lignite
- \* Continue with painting activities at Kenaston and Lignite

**Next Week's Activities**

- \* Continue installation of piping and cabling at Beaver Lodge
- \* Complete installation of 2" and 4" drain line system and pipe supports at Beaver Lodge
- \* Continue wiring and cable terminations at Stanley
- \* Continue installation of manifold, interconnection pipe, and meter piping run at Stanley
- \* Install, excavate, and backfill station piping and cabling at Berthold
- \* Continue punch list items and final cleanup at Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	80.5% complete	77.5% complete	81% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	94% complete	99.5% complete	99.9% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	77.5% complete	93.6% complete	95.4% complete

**Total Weighted BEP**

94% complete