



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

November 5, 2012 through November 10, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Pipeline Construction**

<u>This Week's Activities</u>
* Cleanup activities completed

<u>Next Week's Activities</u>

<u>Beaver Lodge Loop (Beaver Lodge to Stanley)</u>			
Clearing	100% complete	Trenching	100% complete
Grading	100% complete	Lowering-in/Backfill	100% complete
Stringing	100% complete	Rough Cleanup	100% complete
Welding	100% complete	Hydrotest	100% complete



**Bakken Expansion Program**

**Weekly Construction Status Report**

Docket#: PU-10-612 and PU-10-613

November 5, 2012 through November 10, 2012

**Facilities Construction**

**This Week's Activities**

- \* Continued welding, coating, and pressure testing of pipe at Beaver Lodge
- \* Continued excavating /backfilling piping, cabling, and tie-in prep work at Beaver Lodge
- \* Complete punch list items and cleanup activities on Tank at Beaver Lodge
- \* Continued welding, sandblasting, coating of pipe, and tie-in prep work at Stanley
- \* Continued installing and terminating cables at Berthold
- \* Continued welding, pressure testing, site grading and tie-in prep work at Berthold
- \* Continued site grading, punch list items, and cleanup activities at Kenaston and Lignite

**Next Week's Activities**

- \* Continue installation of piping, cabling, and tie-in work at Beaver Lodge
- \* Complete installation of 2" and 4" drain line system and pipe supports at Beaver Lodge
- \* Continue wiring and cable terminations at Stanley
- \* Complete installation of drain lines at Stanley
- \* Continue wiring and cable terminations at Berthold
- \* Continue punch list items and final cleanup at Kenaston and Lignite

**Beaver Lodge Loop Project**

<u>Activity</u>	<u>Beaver Lodge</u>	<u>Berthold</u>	<u>Stanley</u>
Mechanical	83.8% complete	81.9% complete	85.6% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	99.9% complete	99.7% complete	99.9% complete

**Bakken Pipeline Project (US)**

<u>Activity</u>	<u>Berthold</u>	<u>Kenaston</u>	<u>Lignite</u>
Mechanical Work	81.9% complete	98.8% complete	99.5% complete

**Total Weighted BEP**

**96% complete**